

University of Ottawa Heart Institute

Life Support Capital Project

Melrose Avenue 'Activities' Schedule

Phase -1

- Temporary Ambulance Entrance **Jan. 2015 to early March 2015** (2- months+)

This phase will see the relocation of the ambulance access to UOHI move from the south side of the building (entrance off Melrose to the back door), to the east side of the building (off Melrose). The initial work will take about 2 months. However, this entrance will be used by ambulances for up to 2 years. The door off Melrose is being modified to allow easy access for patients arriving by ambulance. Up to 3 ambulances will be allowed to park on the west side of Melrose next to the UOHI while dropping off and picking up patients – this would be from the roundabout at the north east side, to approximately the existing driveway on the south side of the building.

- Demolition of existing sidewalk(s) complete with curb cut at Ambulance drop off
 - Foundations for new canopy
 - Grade new sidewalk, form & pour new sidewalk
 - Remove existing exterior door from 'M- Level' (east elevation) and install new (temporary) exterior door
 - Install new canopy
 - Temporary lighting
- Ambulatory Care Entry (The Ottawa Hospital Bldg. J) **Jan. 2015 to end May 2015** (5- months)

This phase will see the creation of a driveway entering and exiting off Melrose to sustain access to Building J (immediately south of UOHI). Once completed, traffic for this building will enter and exit the campus onto Melrose.

- Install construction fence and complete existing tree removals
- Demolish & excavate existing roads & sidewalks and planters and curb cuts
- Excavation for new retaining wall & waterproofing
- New catch basin and connection on Melrose (west-side) to existing storm sewer
- Road cut for new fire hydrant complete with connection on Melrose (east-side) to existing water main
- Backfill & grade area for new curbs & sidewalks and new roadway entrances
- Remove construction fence